

**City of Grandview
MAJOR PROJECT INVENTORY
October 2009**

Revised 10/13/09

DEPARTMENT	DESCRIPTION	ENGINEERING OR DESIGN DATE	BID AWARD DATE	PROJECT START DATE	PROJECT COMPLETION DATE	% PROJECT COMPLETED	COST/ FUNDING SOURCE	PROJECT MANAGER
Public Works	(5) Chlorinator packages	n/a	N/A	3/09 Done	5/09 Done	100	\$20,000 Water fund	Trevino
Public Works	(2) Gas leak detectors	n/a	N/A	3/09 Done	5/09 Done	100	\$5,000 Water fund	Trevino
Public Works	Pipe locators	n/a	N/A	3/09 Done	3/09 Done	100	\$4,000 Water fund	Trevino
Public Works	Water Comprehensive Plan Update	2/08 Done	n/a	3/08 Done	6/09 Done	100	\$50,000 Water/Sewer	Arteaga
Public Works	Sewer Comprehensive Plan Update	2/08 Done	n/a	3/08 Done	9/09	90	\$50,000 Water/Sewer	Arteaga
Public Works	Balcom & Moe Roof Repair	2/09 Done	1/09 Done	3/09 Done	3/09 Done	100	\$4,000 Water fund	Arteaga
Public Works	Street striping	n/a	n/a	6/09 Done	7/09 Done	100	\$15,000 Streets	Trevino
Public Works	Third phase water meter conversion	n/a	1/09 Done	3/09 Done	6/09 Done	100	\$100,000 Water/Sewer	Arteaga
Public Works	Grandridge CDBG Project	2/09 Done	6/09 Done	6/09 Done	9/09	95	\$660,000 CDBG \$335,000 Water fund	Arteaga
Public Works	Country Park George Young Bldg Improvements	n/a	n/a	2/09 Done	7/09 Done	100	\$20,000 CIF	Arteaga
Public Works	Cemetery tree planting	n/a	n/a	10/09	10/09	On hold due to funding	\$2,000 Cemetery fund	Trevino
Public Works	Video camera for jet truck	n/a	8/09	9/09	10/09	100	\$20,000 Sewer fund	Arteaga
Public Works	Street sealcoating	n/a	n/a	6/09	7/09	On hold for 2009	\$25,000 Street fund	Arteaga
Public Works	Country Park Pathway improvements	n/a	6/09 Done	6/09 Done	7/09 Done	100	\$10,000 CIF	Arteaga
Public Works	Eastside Improvements Phase 1	n/a	n/a	4/09 Done	11/09	75	CIF Fund	Arteaga